

#	Activity ID	Activity Name	Orig Dur	Rem Dur	At Comp Dur	Act % Comp	Start	Finish	Total Float	2017												2018												2019												2020											
										O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A					
1	College of Alameda - New Center for Liberal		792d	338d	792d		02-Jan-17 A	15-Jan-20	0d	15-Jan-20																																															
2	College of Alameda - New Center for Liberal		792d	338d	792d		02-Jan-17 A	15-Jan-20	0d	15-Jan-20																																															
3	Design Phase		489d	25d	479d		02-Jan-17 A	02-Nov-18	313d	02-Nov-18, Design Phase																																															
4	Preliminary Design		40d	0d	40d		02-Jan-17 A	27-Feb-17 A		27-Feb-17 A, Preliminary Design																																															
5	NAT1000	Prelim Design Task	40d	0d	40d	100%	02-Jan-17 A	27-Feb-17 A		Prelim Design Task																																															
6	NAT1010	College Presentation	0d	0d	0d	100%	24-Jan-17 A			College Presentation																																															
7	NAT1020	PD Draft / Review (by PCCD)	10d	0d	10d	100%	14-Feb-17 A	27-Feb-17 A		PD Draft / Review (by PCCD)																																															
8	Schematic Design		60d	0d	60d		28-Feb-17 A	22-May-17 A		22-May-17 A, Schematic Design																																															
9	NAT1030	Schematic Design Tasks	60d	0d	60d	100%	28-Feb-17 A	22-May-17 A		Schematic Design Tasks																																															
10	NAT1040	College Presentation	0d	0d	0d	100%	09-May-17 A			College Presentation																																															
11	NAT1050	SD Draft / Review (by PCCD)	10d	0d	10d	100%	09-May-17 A	22-May-17 A		SD Draft / Review (by PCCD)																																															
12	Design Development		126d	0d	350d		23-May-17 A	01-Oct-18	333d	01-Oct-18, Design Development																																															
13	NAT1060	DD Tasks	79d	0d	126d	100%	23-May-17 A	15-Nov-17 A		DD Tasks																																															
14	NAT1070	College Presentation	0d	0d	0d	100%	19-Oct-17 A			College Presentation																																															
15	NAT1080	DD Draft / Review (by PCCD)	20d	0d	244d	75%	19-Oct-17 A	01-Oct-18	10d	DD Draft / Review (by PCCD)																																															
16	Site Package		338d	0d	358d		10-Jan-17 A	25-May-18 A		25-May-18 A, Site Package																																															
17	NAT1090	Update Geotechnical Report	10d	0d	10d	100%	10-Jan-17 A	23-Jan-17 A		Update Geotechnical Report																																															
18	NAT1100	Prepare CGS Submittal	25d	0d	179d	100%	24-Jan-17 A	02-Oct-17 A		Prepare CGS Submittal																																															
19	NAT1120	CGS Review / Approve	33d	0d	101d	100%	03-Oct-17 A	23-Feb-18 A		CGS Review / Approve																																															
20	NAT1110	Submit to CGS	0d	0d	0d	100%		03-Oct-17 A		Submit to CGS																																															
21	NAT1340	Revise Geotechnical Report	30d	0d	48d	100%	26-Feb-18 A	03-May-18 A		Revise Geotechnical Report																																															
22	NAT1350	CGS Review / Approve - Rev. 1	7d	0d	16d	100%	03-May-18 A	25-May-18 A		CGS Review / Approve - Rev. 1																																															
23	Construction Documents - DSA Inc 1		335d	0d	323d		28-Feb-17 A	30-May-18 A		30-May-18 A, Construction Documents - DSA Inc 1																																															
24	NAT1130	Site Package Draft	60d	0d	60d	100%	28-Feb-17 A	22-May-17 A		Site Package Draft																																															
25	NAT1140	Site Package Draft / Review (by PCCD)	10d	0d	10d	100%	09-May-17 A	22-May-17 A		Site Package Draft / Review (by PCCD)																																															
26	NAT1160	Complete DSA Increment 1 Submittal	79d	0d	79d	100%	23-May-17 A	11-Sep-17 A		Complete DSA Increment 1 Submittal																																															
27	NAT1170	Site Package Review (by PCCD)	20d	0d	143d	100%	19-Oct-17 A	10-May-18 A		Site Package Review (by PCCD)																																															
28	NAT1190	DSA INCREMENT 1 (Site Package) Sub	0d	0d	0d	100%		26-Oct-17 A		DSA INCREMENT 1 (Site Package) Submittal 10/9/17																																															
29	NAT1200	DSA INCREMENT 1 Review	58d	0d	36d	100%	26-Oct-17 A	14-Dec-17 A		DSA INCREMENT 1 Review																																															
30	NAT1210	Document Revisions	15d	0d	86d	100%	25-Jan-18 A	25-May-18 A		Document Revisions																																															
31	NAT1180	Response to Comments	2d	0d	5d	100%	11-May-18 A	18-May-18 A		Response to Comments																																															
32	NAT1220	Backcheck INC 1	5d	0d	2d	100%	28-May-18 A	30-May-18 A		Backcheck INC 1																																															
33	Site Package - Local Fire Dept Review		20d	0d	104d		09-May-17 A	02-Oct-17 A		02-Oct-17 A, Site Package - Local Fire Dept Review																																															
34	NAT1150	Local Fire Department Review	20d	0d	104d	100%	09-May-17 A	02-Oct-17 A		Local Fire Department Review																																															
35	Construction Documents - DSA Inc 2		262d	25d	252d		16-Nov-17 A	02-Nov-18	10d	02-Nov-18, Construction Documents - DSA Inc 2																																															
36	NAT1230	CD Draft (progress)	70d	0d	72d	100%	16-Nov-17 A	27-Feb-18 A		CD Draft (progress)																																															
37	NAT1280	DSA INCREMENT 2 Review	105d	0d	10d	100%	27-Feb-18 A	13-Mar-18 A		DSA INCREMENT 2 Review																																															
38	NAT1270	DSA INCREMENT 2 Submittal (85% CD)	0d	0d	0d	100%		28-Feb-18 A		DSA INCREMENT 2 Submittal (85% CD's)																																															
39	NAT1360	DSA INCREMENT 2 Revise and Resubm	31d	0d	31d	100%	13-Mar-18 A	24-Apr-18 A		DSA INCREMENT 2 Revise and Resubmit																																															
40	NAT1240	College Presentation	0d	0d	0d	100%	25-Apr-18 A			College Presentation																																															
41	NAT1250	CD Draft / Review (progress) (by PCCD)	18d	0d	112d	0%	25-Apr-18 A	01-Oct-18	10d	CD Draft / Review (progress) (by PCCD)																																															
42	NAT1370	DSA INCREMENT 2 Review Rev. 1	105d	0d	113d	100%	25-Apr-18 A	01-Oct-18	10d	DSA INCREMENT 2 Review Rev. 1																																															
43	NAT1300	Access Review Comments	0d	0d	0d	100%	07-Jun-18 A			Access Review Comments																																															
44	NAT1320	Document Revisions	45d	7d	81d	0%	18-Jun-18 A	09-Oct-18	28d	Document Revisions																																															
45	NAT1290	FLS Review Comments	0d	0d	0d	100%		06-Jul-18 A		FLS Review Comments																																															

█ Actual Work █ Critical Remaining Work ▶ Summary
█ Remaining Work ◆ Milestone



Table with columns for Activity ID, Activity Name, Durations, Start/Finish dates, and a Gantt chart showing task progress from 2017 to 2020.

Legend: Actual Work (Blue), Critical Remaining Work (Red), Summary (Arrow), Remaining Work (Green), Milestone (Diamond)