

STATUS REPORT (as of 4/10/15)

2013-14 COLLEGE EMERGENCY FACILITIES MAINTENANCE & REPAIR NEEDS CHANCELLOR-APPROVED LIST

Proj. #	Site	Project Name	Budget	Progress Report
01	COA & Merritt	Parking Lot Pathway & Stairway Replacements	\$375,000	<ul style="list-style-type: none"> • COA – Complete. ✓ • Merritt – In-progress.
02	Laney	Structural Concrete Replacement to Mediate Against Major Water Leaks	\$1,600,000	<ul style="list-style-type: none"> • 85% Complete (Water Leaks and Court Yard Landscaping)
03	District-wide	Emergency Response Phones	\$85,000	In-progress <ul style="list-style-type: none"> • Design phase, evaluations to be completed.
04	Laney	Corrosive cabinet replacement	\$25,000	This project is complete. ✓ <ul style="list-style-type: none"> • Replaced and installed corrosive material storage cabinet
05	Laney	New Vent System (Chemistry Lab)	\$25,000	This project is complete. ✓
06	Merritt	New Independent Domestic Hot Water System Merritt	\$180,000	85% Complete
07	Laney	Replacement & Upgrade of Chiller Plant Boilers	\$110,000	<ul style="list-style-type: none"> • Financial Aid Air Conditioner Complete. ✓
TOTAL:			\$2,380,000	